

Labour Productivity Programme

Ninety days. Three phases. One number that matters: labour cost per m².

Eighty per cent of our labour is supplied, and none of it is on measured rates. We sell output and buy time. This programme closes that gap.

PHASE ONE · WEEKS 1-4

See

- Daybook live on every project from Monday — labour, weather, deliveries, and every instruction logged with time, name and photo. No exceptions.
- Quantities recorded per zone through EDM Measure as work completes.
- Weekly output per man-day, per gang, per activity — the first honest look at what a day of labour actually buys.
- Payments continue as they are. This phase is evidence, not confrontation.

PHASE TWO · WEEKS 5-8

Convert one

- The largest day-rate package on a live project is repriced to measured rates — per m² and per linear metre — from our own output data plus a fair margin.
- The offer to the supplier is straight: good gangs earn more on measured rates.
- Evidence records tie payment to QA — no signed-off wall, no payment. Rates and quality move together or not at all.

PHASE THREE · WEEKS 9-12

Roll and lock

- Remaining packages convert at natural breaks. Measured rates become the default on every new package.
- The supply agreement template is locked: output benchmarks, Daybook-evidenced attendance, back-charge rights, performance termination.
- Direct labour (the 20%) is confirmed as the quality spine — supervision, setting out, and the work we cannot afford done twice.

WHO OWNS WHAT

Kenny Buchanan

Site delivery — daily briefs, two-week lookahead, Daybook discipline, weekly output

Christopher Simon

The operating system — Monday board review, rate conversions, supply agreement

Eddie Duffy & Damien Meenan

One page a month — labour cost per m², certified vs applied, variations captured

The three numbers, watched weekly

Output per man-day (m² per gang) · Certified vs applied (%) · Variations captured vs instructed